

Long Pond Road, Halfway Pond Road, and Bloody Pond Road Intersection Improvements

Construction Schedule

***** The schedule outlined below is subject to change based on weather conditions
and delivery of signal equipment *****

Typical Work Hours

- Monday through Friday, 7:00am – 3:30pm
- Possible Saturday Work only if necessary and with approval from the Town

Prior to 4/18 (school vacation)- working off the road

- Install advanced warning signs
- Install tree protection fence
- Minor Shrub Clearing and Landscaping (by others)
- Continued Utility Pole Work

Week of 4/18 to 4/25 (school vacation)

- Tree clearing
- Erosion control
- Grub/excavate/fill/shape shoulders to limits of grading in preparation for utility work

Week of 4/28 to 6/18 (last day of school)

- Lawrence Lynch Pause Period, little to no work
- Continued Utility Pole Work (if not completed)

Remobilize 6/18 to end of August (school out for summer)

- Continue the balance of the schedule
- Drainage
- Underground Signal Equipment and Mast Arm Foundations
- Curbing, Sidewalk, and Guardrail

September to October

- Signal Equipment Installation
- Final Paving & Striping
- Landscaping

Lawrence Lynch is committed to making as much progress as possible by the end of August, although there is work scheduled for September and October, these work efforts are short term activities that should have a lesser impact on traffic. Weather conditions and traffic signal equipment lead times are the key factors in determining overall completion.